

CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES

REGION: BANGSAMORO AUTONOMOUS REGION IN MUSLIM **CALENDAR YEAR:** 2023
PROVINCE: LANA O DEL SUR **QUARTER:** 1
CITY/MUNICIPALITY: WAO

| Program or Project | Location | Total Cost | Date Started | Target Completion Date | Project Status | | No. of Extensions, if any | Remarks |
|---|----------------------------------|---------------|--------------|------------------------|-----------------|-----------------------------|---------------------------|---------|
| | | | | | % of Completion | Total Cost Incurred to Date | | |
| MARKET WITH MEZZANINE | EASTERN, WAO, LANAO DEL SUR | 25,000,000.00 | 2/14/2022 | | 43% | 10,774,253.40 | | |
| CONCRETING OF PARK AREA TO SITIO PULACAN ROAD PHASE 1 2ND TRANCHE | PARK AREA, WAO, LANAO DEL SUR | 17,867,400.00 | 10/11/2022 | 6/30/2023 | 99.99% | 17,788,626.00 | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

MILAGROS H. PANISAN

 Local Budget Officer

REYNOLD L. JORING, CPA

 Local Accountant

ELVINO B. BALICAO, JR.

 Local Chief Executive