

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES**

<b>REGION:</b>	BANGSAMORO AUTONOMOUS REGION IN MUSLIM MINDANAO	<b>CALENDAR YEAR:</b>	2023
<b>PROVINCE:</b>	LANAO DEL SUR	<b>QUARTER:</b>	2
<b>CITY/MUNICIPALITY:</b>	WAO		

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
MARKET WITH MEZZANINE	EASTERN, WAO, LANA DEL SUR	25,000,000.00	2/14/2022	10/31/2023	46%	11,478,353.40		
CONCRETING OF PARK AREA TO SITIO PULACAN ROAD PHASE 1 2ND TRANCHE	PARK AREA, WAO, LANA DEL SUR	17,867,400.00	10/11/2022	6/30/2023	100.00%	17,867,400.00		
KILIKILI RIVERWALL	KILIKILI, WAO LANA DEL SUR	7,682,400.00	4/26/2023	12/31/2023	34%	2,642,200.00		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

**MILAGROS H. PANISAN**  
Local Budget Officer

**REYNOLD L. JORING, CPA**  
Local Accountant

**ELVINO B. BALICAO, JR.**  
Local Chief Executive