

CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES

REGION:	BANGSAMORO AUTONOMOUS REGION IN MUSLIM MINDANAO	CALENDAR YEAR:	2023
PROVINCE:	LANAO DEL SUR	QUARTER:	3
CITY/MUNICIPALITY:	WAO		

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
MARKET WITH MEZZANINE	EASTERN, WAO, LANA DEL SUR	25,000,000.00	14/02/2022	31/10/2023	57%	14,193,014.19		
CONCRETING OF PARK AREA TO SITIO PULACAN ROAD PHASE 1 2ND TRANCHE	PARK AREA, WAO, LANA DEL SUR	17,867,400.00	11/10/2022	30/06/2023	100.00%	17,867,400.00		
KILIKILI RIVERWALL	KILIKILI, WAO LANA DEL SUR	7,682,400.00	26/04/2023	31/12/2023	34%	2,642,200.00		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

SGD. MILAGROS H. PANISAN

Local Budget Officer

SGD. REYNOLD L. JORING, CPA

Local Accountant

SGD. ELVINO B. BALICAO, JR.

Local Chief Executive