

CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES

REGION: BANGSAMORO AUTONOMOUS REGION IN MUSLIM
PROVINCE: LANA O DEL SUR
CITY/MUNICIPALITY: WAO

CALENDAR YEAR: 2025
QUARTER: 1

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
MARKET WITH MEZZANINE	EASTERN, WAO, LANA O	25,000,000.00	14/02/2022	31/10/2023	86%	21,448,279.50		
KILIKILI RIVERWALL	KILIKILI, WAO LANA O DE	7,682,400.00	26/04/2023	31/12/2023	70%	5,363,050.00		
PULACAN PHASE II	PARK AREA, WAO, LDS	7,778,430.00	11/03/2025	09/12/2025	65%	5,036,533.80		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

MILAGROS H. PANISAN

Local Budget Officer

REYNOLD L. JORING, CPA

Local Accountant

ELVINO B. BALICAO, JR.

Local Chief Executive