

CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES

REGION: BANGSAMORO AUTONOMOUS REGION IN MUSLIM **CALENDAR YEAR:** 2025
PROVINCE: LANA O DEL SUR **QUARTER:** 3
CITY/MUNICIPALITY: WAO

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
MARKET WITH MEZZANINE	EASTERN, WAO, LANA O D	25,000,000.00	2/14/2022	10/31/2023	86%	21,448,279.54		
KILIKILI RIVERWALL	KILIKILI, WAO LANA O DEL	7,682,400.00	4/26/2023	12/31/2023	100%	7,678,924.00		
PULACAN PHASE II	PARK AREA, WAO, LDS	12,964,050.00	3/11/2025	12/9/2025	100%	12,964,050.00		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

SGD. MILAGROS H. PANISAN
 Local Budget Officer

SGD. REYNOLD L. JORING, CPA
 Local Accountant

SGD. ELVINO B. BALICAO, JR.
 Local Chief Executive